

E. D. Apollonia Consulting Engineers, Inc.

APPENDIX D

DAILY CONSTRUCTION DIARY

TUES DEC 29, 1970

J. Poellot

Work began at the Fulton Run Shaft A and the EY Boreholes. Only a minor amount of excavation had been done at the Fulton A shaft.

A new road was opened from Bash Road to the EY Boreholes. The contractor could not gain access to the EY Boreholes nor the ~~Crooked~~ Crooked Creek Borehole due to high water in Crooked Creek.

The only work done at EY was trenching from the creek to the boreholes to drain the surrounding pond. A high rate of flow is occurring from all three boreholes.

The apparent location of the Crooked Creek Borehole was found. A more thorough investigation will be made at a later date.

TUES JAN 5, 1971

COLD, CLEAR
25°-30°

R. ALMES (EDGE)
GEORGE MANDEL (DEPT OF MINES)
BARBARA WATSON (DEPT OF MINES)

WORK IS CONTINUING AT THE
FULTON SHAFTS, 44 BATHHOLES, CROOKED
CREEK BOREHOLE AND CUMMINGS SHAFT.
THIS IS THE FIRST SITE VISIT SINCE
DEC 29, 1970.

PROGRESS OF CONSTRUCTION:

FULTON A - CONTRACTOR EXCAVATED
AROUND CONCRETE SHAFT WALLS
TO A DEPTH OF APPROXIMATELY 5 FEET.
AWAITING BACKHOE TO COMPLETE
EXCAVATION TO ROCK.

FULTON B - LOCATED SHAFT FROM
INFORMATION PROVIDED BY LOCAL
RESIDENTS. NO ONE KNOWS OF A
THIRD SHAFT. SOME EXPLORATION WAS
DONE OUTSIDE THE EMISEMENT AREA.
PROPERTY OWNER REQUESTED THE
CONTRACTOR TO RESTORE THE AREA
AS IT HAD EXISTED PRIOR TO
EXCAVATING. THIS WAS AGREED TO
BY THE CONTRACTOR. SHAFT WAS
CONSTRUCTED OF TIMBERS WITH CONCRETE
WALLS AT THE TOP, APPROXIMATELY
2 TO 3 FEET IN LENGTH. A TEST PIT
WAS EXCAVATED AT THE INTERFACE
OF THE IN SITU SOIL AND ROCK
AND THE SHAFT WALLS. TOTAL DEPTH
APPROXIMATELY 20 FEET. ROCK IS
A VERY SOFT CLAYSTONE OR CLAY SHALE

SHAFT AREA APPEARS TO HAVE BEEN BACKFILLED WITH "RED-DOG". CONTRACTOR WILL EXCAVATE ENTIRE AREA TOMORROW IN PREPARATION FOR CONSTRUCTING CONCRETE SEAL.

E-Y BOREHOLES - CONTRACTOR HAS COMPLETED A DITCH FROM THE BOREHOLES TO CROOKED CREEK. TREES AND VEGETATION HAVE BEEN CLEARED IN PORTIONS OF THE BOREHOLE AREAS. CONTRACTOR PURCHASED AN EASEMENT TO THE E-Y BOREHOLE WITH HIS OWN FUNDS TO SIMPLIFY ACCESS TO THE SITE

CROOKED CREEK BOREHOLE - APPROXIMATE LOCATION IS KNOWN. MOST OF THE AREA IS UNDER WATER.

CUMMINGS SHAFT - TREES AND VEGETATION IS BEING CLEARED AROUND THE SHAFT. CONTRACTOR WILL ATTEMPT TO DIVERT WATER IN SHAFT WITHOUT PUMPING (~~water~~ ^{pumping} could be impractical.)

A MEETING WAS HELD BETWEEN THE FOLLOWING:

| | |
|-----------|---------------|
| R. ALVES | EDCF |
| T. BENTON | Fetteholt |
| G. MANDEL | DEPT OF MINES |
| B. WATSON | DEPT OF MINES |

SOME ISSUES CONCERNING THE WORK WERE DISCUSSED.

1) THE CONTRACTOR MUST CROSS-SECTION ALL EXCAVATIONS TO DETERMINE QUANTITIES FOR PAYMENT.

- 2) Add and Deduct unit prices
were not included in the bid
and since the estimated quantity
could vary, an agreement between
the State and the Contractor
should be made as soon as possible
- 3) A change order or a letter
authorizing the contractor to
add stainer steel pipe and valves
at the E-# Sorchoke as
shown in the revised plans should
be issued by the Dept of Mines.

These items were to be discussed
with Mr. Alex Molinski, Dept of Mines.

THURS JAN 7, 1971

CLEAR, VERY COLD
10°-15°

R. Ames (NO SITE UNIT ON JAN 6, 1971)

MOST OF THE EXCAVATION WAS
COMPLETED AT FULTON SHAFT B.
THE SHAFT DIMENSIONS WERE MEASURED
AS FOLLOWS:

12'6" x 24' (INSIDE DIMENSIONS)
WHICH IS APPROXIMATELY THE SAME
SIZE AS FULTON A. THEREFORE, THE
CONTRACTOR WAS INSTRUCTED TO USE THE
SAME CONCRETE SLAB SPECIFICATIONS
INDICATED FOR FULTON A SHAFT.

THE CONTRACTOR WAS TOLD TO CONTRACT
WITH A TESTING FIRM TO OBTAIN
CONCRETE TEST SPECIMENS AND CONDUCT
STRENGTH TESTS IN ACCORDANCE WITH
THE SPECIFICATIONS. ALSO, WE WANTED
TO REVIEW THE CONCRETE MIX DESIGN
SUBMITTED BY THE CONCRETE SUPPLIER
PRIOR TO PLACING ANY CONCRETE.

THE EXCAVATION FOR THE FULTON B
SHAFT SHOULD BE COMPLETED BY
TUES OF NEXT WEEK (JAN 12). FINAL
GRADING AND TAMPING WILL NOT BE
DONE UNTIL THE RE-STEEL AND
CONCRETE IS READY FOR PLACEMENT
SINCE PROTECTION AGAINST FREEZING OF
THE SUBGRADE IS NECESSARY...

THE CROOKED CREEK BURNHOLE
HAS BEEN LOCATED. A PORTION OF
THE PIPE IS HORIZONTAL BUT CONNECTS
TO THE 8" OF VERTICAL PIPE WHICH BE


A 90° Elbow embedded in concrete.
The pipe is cracked and water
is present in the vertical pipe
to a depth of about 2.5 feet
from the surface (approx water
EL at 1017). The contractor is
arranging to have the sonotek
excavated to determine method of
plugging...

FRIDAY, JAN 8, 1971.

Overcast, cold
15-20°

J.H. POELOT

Additional excavation at the
Fulton B shaft uncovered 2 boreholes,
approximately 8 inches in diameter,
located as shown on the sketch:



The water level in #2 was measured
to be about 36 feet below ground
surface - approximate water surface
elevation = 1015. This is essentially
the same as elevation of boreholes
at E4. Borehole #1 had a
wooden plug in it so water level
was not measured.

No further excavation at Fulton
B is planned, except clean-up in
the immediate shaft area prior
to concrete placement.

Excavation at Fulton shaft A
was begun. The backhoe was moved
in ~~the~~ midafternoon.

Calipering of borehole on
Crooked Creek and holes at Fulton
B is planned for Monday morning
Jan. 11.

(PHOTOGRAPHS OF FULTON B EXCAVATION)

MONDAY, JAN. 11, 1971

CLEARING, WARMER
35°-40°

J.H. PELLOT

CROOKED CREEK BOREHOLE WAS CALIPERED, DEPTH 99 FEET; DIAMETER 8 INCHES (MINIMUM 7 INCHES). BOTTOM 40-50 FEET FAIRLY UNIFORM IN DIAMETER.

ONLY ONE BOREHOLE AT FULTON B COULD BE CALIPERED. HOLE NEAREST SHAFT HAS WOODEN PUG IN IT - AN ATTEMPT TO REMOVE THE PUG WILL BE MADE LATER. THE OTHER HOLE WAS 6½ INCHES IN DIAMETER AND 80 FEET DEEP (SHOULD CHECK MINE MAPS TO SEE IF THIS IS APPROX. MINE LEVEL).

EXCAVATION AT FULTON A IS IN PROGRESS. APPROXIMATELY 10 FEET BELOW G.S. THIS DATE.

AFTER CALIPERING AT CROOKED CREEK BOREHOLE WAS COMPLETED, FETTEROLF WAS PREPARING TO DIG DRAINAGE DITCH TO THE CREEK. A MR. PATTERSON CAME DOWN AND FORCED THEM TO LEAVE SAYING THEY WERE ON HIS PROPERTY. THIS IS NOT IN AGREEMENT WITH PROPERTY INFORMATION USED FOR OBTAINING EASEMENTS.

WITNESSING CALIPERING:

TED BEAR > FETTEROLF COAL
DON FETTEROLF
GEORGE MANDEL - DEPT. OF MINES
J.H. PELLOT - EDGE

(PHOTOGRAPH OF CALIPERING)

Tuesday Jan. 12, 1971 Overcast with light winds
22° - 30°

Checked boreholes (2) located North of
Fulton Air Shaft "B" for methane gas, with combust-
ible gas indicator. Found no trace and good contractor
OK to cut off casing for all purposes.

Ask contractor to use base-line cross-section
method for determining volume of excavation for
Fulton "B" shaft concrete cap, helping in cross-
section were:

Fetterolt Coal Engineer

Ted Beahr at Fetterolt Coal

George Mendel at Pa. Dept. of Mines

Lynn Crayne at D'Appeloni's Eng.

Contractor continuing to excavate Fulton
Shaft "A". Water beginning to seep in from
massive shales in South-Eastern portion of excavation.

Contractor pumping water out with 200 cfs pump.

Equipment on site consists of an old
International series 25 Dezer and a Link-Belt backhoe

off at present and has
cross-section of shaft
Lynn Crayne

1-12-71

...

...

...

...

...


...

...

...

...

...




WEDNESDAY JAN 13, 1971

Overcast, Freezing
RAIN 20°-30°

R. ALMES 8:30 AM - 2:00 PM

A TEST PIT INSIDE FULTON A WAS
EXCAVATED AS FOLLOWS:




TIMBER TIES BOTH INSIDE AND OUTSIDE THE SHAFT WERE ENCOUNTERED. THE CONCRETE WALLS REMAIN AT 2 FEET IN THICKNESS AND ARE UNREINFORCED. WATER SAMPLES WERE OBTAINED FROM WITHIN THE SHAFT AND OUTSIDE THE SHAFT TO COMPARE QUALITY.

A PH METER WILL BE TAKEN TO THE SITE TOMORROW. WILL ALSO SAMPLE FULTON RUN CREEK

SHAFT WALLS APPEAR TO SLOPE INTO THE SHAFT, I.E., A DECREASE IN SHAFT AREA WITH DEPTH IS OCCURRING..

A 10" Ø CASING, FILLED WITH DEBRIS, WAS NOTED NEAR FULTON A SHAFT.



CONTRACTOR WAS INSTRUCTED TO EXCAVATE WITH SMALL BACKHOE ADJACENT TO CASING TO DETERMINE IF FURTHER INVESTIGATION IS REQUIRED...

CONTRACTOR WILL BACKFILL FULTON A SHAFT AND POUR CONCRETE SEAL ON TOP OF CONCRETE SHAFT. WATER ELEVATION WAS RISING WITH THE SHAFT AND BACKFILL WAS PLACED IMMEDIATELY TO RESTRICT FURTHER FLOW. APPARENTLY, THE WATER IN THE SHAFT IS EITHER MINE WATER FROM MINES OR TRAPPED SEEPAGE FROM ABOVE WHICH ACCUMULATED OVER SEVERAL YEARS. THERE IS NO REASON TO BELIEVE THAT MINE WATER IS SEEPING FROM THE SHAFT INTO THE SURROUNDING SOILS OR VICE VERSA. ALSO, IT COULD NOT BE POSITIVELY DETERMINED WHETHER THE CONCRETE LINER EXTENDS COMPLETELY TO THE MINE OR STOPS AT AN ELEVATION BELOW 998 (APPROXIMATELY 24 FT BELOW GROUND SURFACE)

TWO BORHHOLES AT FULTON B ARE TWO PIPES IN ONE; 6" ϕ INSIDE 8" ϕ . THIS, ENTIRE LENGTH IS PROBABLY CASING. BORHHOLE NEAREST SHAFT WAS CUT OFF (CASING THAT IS!) BUT IS STILL PLUGGED WITH DEBRIS. CONTRACTOR WILL PROBABLY ATTEMPT TO REAM THE HOLE BEFORE CALLOPPERING WILL BE POSSIBLE.

STEEL DECKING WILL NOT BE REQUIRED FOR EITHER FULTON A OR FULTON B SHAFTS. BACKFILL IN SHAFTS IS COMPACTED SUFFICIENTLY TO RESIST WEIGHT OF CONCRETE SEAL.

Concrete Mix Design was submitted
by the supplier A.F. Morgan & Sons Inc.
Indiana, Penna. Concrete cylinders and
testing will be done by Morgan...
Mix design is being reviewed by E.D.C.E.
for approval.

Temporary steel mat is being fabricated
by the contractor for Fulton B...
Depending on weather, concrete placement
may be done on Thurs or Fri Jan 14/15.

Fulton A will be cross-sectioned Thurs
or Fri.

Copies of latest revised drawings
were given to Fetterolf with a
set for Don Fetterolf.....

THURSDAY JAN 14, 1971

NO SITE VISIT TODAY...
CONTRACTOR INFORMED P&H OFFICE
THAT NO WORK WOULD BE DONE
DUE TO RAIN AND WET CONDITIONS

R. Ames

FRIDAY JAN. 15, 1971

NO WORK DONE DUE TO WET
CONDITIONS. CONTRACTOR WILL PREPARE
FULTON B ~~EX~~ ON MONDAY FOR
CONCRETE PLACEMENT ON TUESDAY.
FULTON A WILL BE PREPARED WEDNESDAY
FOR CONCRETING ON THURSDAY.

CONTRACTOR WILL CROSS-SECTION
FULTON A EXCAVATION ON MONDAY.

JH PELLER

MONDAY JAN. 18, 1971

OVERCAST, VERY COOL
LIGHT SNOW, 5°-10°

Fulton A shaft excavation was cross-sectioned by Contractor's survey party. Due to water in bottom of excavation, volume below waterline was approximated. Excavation inside shaft has already been backfilled, so volume equal to area of shaft times depth of 12 feet must be added to measured volume.

Fulton B shaft excavation was prepared for concrete. Two-foot wide strip outside shaft was tamped with Wacker. Soft spots were filled with clay and tamped. Hay was placed over the prepared surface to prevent freezing of the subbase. Hay placed Friday had prevented freezing over weekend.

Reinforcing steel mat was to be delivered to site in afternoon. Final placement of steel and placing of concrete will be done Tuesday, Jan 19.

Contractor informed that PVC pipe cannot be used in place of stainless steel at Cummings shaft. Contractor is to obtain technical data on the spiral riveted pipe he wants to use between E1 and E2 in place of the spiral welded.

JH Bellot

TUESDAY JAN. 19, 1971

INCREASING CLOUDS
VERY COLD, -5 to +5°

Reinforcing steel placed. Subgrade not frozen. Covered by hay and plastic overnight. Salamander hinders in hole melted snow on subgrade. Based on observation of subgrade, approval was given to place concrete.

Twenty yards (20 cu. yd.) of concrete was placed according to delivery tickets. Surface was rough finished with rake. Immediately upon completion of placing, concrete was covered with plastic and hay.

Four cylinders were taken by Moreau and stored on the slab for curing under identical conditions. These will be tested at seven and twenty eight days.

Concrete supplied by A.F. Moreau and Sons. Concrete placed by A.J. Spory, General Contractor, Boswell, Pa., assisted by Fetterolf.

JHPewot

WEDNESDAY, JAN. 20, 1971

SNOW FURRIE

No site visit. Phone call from Contractor indicated Furtm A shaft was being readied for concrete placement on Friday, if the weather warms up as forecast.

Inspection by Contractor this morning showed condensed moisture on underside of plastic cover over Furtm B concrete not frozen. Concrete should be OK.

Contractor is meeting with Pennsylvania Drilling on Saturday to discuss alternate borehole packers.

JH Bauer

Phone call to Molinski in Ebensburg — They will prepare change order as soon as revised drawings received.

JH Bauer

Thursday Ted Beahr related that Chief Engineer from R&P Coal had visited site and was upset that construction was underway. Told Ted that Dept of Mines had no easement for construction. He telephoned A.E. Molinski about it, but Ted didn't know what was said. Molinski told Ted to call him if any problems with R&P developed.

THURSDAY, JAN. 21, 1971

Cloudy, COLD
20°-25°

The hay and plastic cover was removed from the slab at Fulton B. Both the concrete and water standing on the concrete were warm to the touch. Backfilling over the slab was begun, with Dave Troxell supervising.

Fulton A shaft was formed, steel ~~delivered~~ ^{delivered}, and preparations made for concrete placement on Friday. Weather is to be warmer, so freezing will be less of a problem.

From Troxell field notes:

Backhoe cleaned faces of northwest half of excavation. Clay was excavated from pit east of shaft and placed over northwest half of slab. Lifts were approximately 8" thick and compacted with wacker. Special attention was given to edges of excavation. About 3' of clay was thus placed. Fill was placed in 1' to 1 1/2" lifts above the clay and compacted with hoe bucket. Fill was raised to level permitting backhoe to move out on it and operate (counterweight clearance of excavation wall was governing). Remainder of excavation walls cleaned and filling over second half of slab began. Water seeping from southeast wall of excavation was problem and sump pump was used. Fill was placed as to cause water to flow toward northeast

corner of excavation.

Water in the excavation was a problem and the first lift was very wet. This should not be serious in terms of the effectiveness of the seal, however, since strength is not a concern.

J.A. Poellot


FRIDAY, JAN. 22, 1971

SUNNY, 30°-35°

FULTON B - CLAY BACKFILLING CONTINUED &
FINISHED BY 2:00 P. CHECKED EDGES & LOOKED OK.
STARTED RANDOM BACKFILL

FULTON A. - CLEANED SNOW & DIRT OFF TOP OF
SHAFT W/ COMPRESSED AIR. PLACED REINFORCING
MAT (WELDED, NOT TIED - TOOK PIC) & CALLED FOR
23 YARDS CONG. POURED FROM NOON TILL TWO PM.
CARE TAKEN TO VIBRATE CONCRETE UNDER REINFORCING
ESP AT EDGES TO BOND TO SHAFT. 4 CYLINDERS
TAKEN FROM TRUCK #1 (3 LAYERS, 21 STROKES EA.)
SLAB COVERED W/ PLASTIC, STRAW, PLASTIC FOR CURING)

USED SMALL BACK HOE TO INVESTIGATE 10" ϕ CASING
LOCATED BY ALMES 13 JAN 71. LOOKED LIKE:



DROVE TO COMMINS SHAFT & LOOKED AT WORK TO BE DONE
THERE - LOOKED AT E3 & E3. TED BEAHR ASKED IF
CONCRETE BLOCK HEAD WALL AT E3 WOULD BE ACCEPTABLE.
WILL CHECK W/ DICK ALMES.

DUG TRENCH NEAR FULTON A TO FIND CLAY BACKFILL &
FOUND A SEAM OF IT NEAR THE SHAFT, ON EAST SIDE.

Dale L. Rowleson

MONDAY JAN 25, 1970

CLOUDY, COOL
35-40°

FULTON B - CONTINUED RANDOM BACKFILL W/TDS
& LINKBELT - NEARLY FINISHED THERE EX FOR
GRADING. LEFT THE TWO SHAFTS EXPOSED.

FULTON A - CONTRACTOR UNCOVERED 1/2 OF SLAB &
STARTED TO BACKFILL W/CLAY USING SMALL
BACKHOE & WHACKER. COVERED TO 2 1/2 FT.
CLAY IS WET & QUITE PLASTIC WHEN TAMPED
W/WHACKER. (BEHAVES LIKE JELLO.): COMPACTED
BY RUNNING TRACTOR OVER & WACKING.

FRED BEHRMANN MENTIONED THAT HE GOT A COPY
OF A LETTER TO THE BUREAU OF MINES TO THE
EFFECT THAT EASEMENTS OBTAINED SO FAR WERE
FOR PRELIMINARY WORK & NOT CONSTRUCTION. THERE-
FOR HE IS WORKING WITHOUT EASEMENT.

INTERNATIONAL PICKUP HAD BATTERY TROUBLE & WAS
LATE GETTING STARTED. FLATBED NOT FIXED YET
FROM BLOWN ENGINE LAST FRIDAY.

Dale L. Rowson

Dale L. Rowson

TUESDAY JAN 26, 1970 CLOUDY, COOL 25°
SNOW FLURRIES

FULTON B - FINISHED BACKFILL & GRADING OVER
SHARP - LEFT THE TWO CASINGS EXPOSED. THEY
WILL TRY TO PULL THEM THIS AFTERNOON.

FULTON A - FINISHED CLAY BACKFILL OVER SLAB
TO 3' DEPTH. CLAY STILL VERY WET & DIFFICULT
TO COMPACT IN PLACE. APPEARS IMPERMEABLE
HOWEVER.

WENT TO MOREAU FOR CONCRETE CYLINDER TESTS

#1 FAILED AT 123,000# 4350psi

#2 " " 126,500# 4474psi

THIS IS SEVEN DAY TEST ON FULTON B SLAB.

I ASKED ^{TED} ~~ED~~ BEAHL TO MEASURE TIES TO THE
SLAB CENTER FROM TWO LARGE TREES ADJACENT
TO FULTON A. HE WILL BLAZE THE TREES &
MARK THEM, SO A PERMANENT TIE CAN BE MADE
LATER.

Dale L. Rawlson

MONDAY FEB 1, 1971

CLEAR, CALM, COLD

Call sheets last project

~5°

SITE VISIT W/ DICK ALMES - INSPECTED FULTON
A & B AREAS - BACKFILL COMPLETE BUT ROUGH.

MET WITH TED BEHR - RECEIVED FROM HIM
PAY ESTIMATE NO 2 (WORKING COPIES) TO EXAMINE
& CHECK QUANTITIES. TO EXPEDITE THE CHECKING
WE ASKED FOR THE LAST ESTIMATE AND THE
COMPUTATION SHEETS FOR EXCAVATION QUANTITIES.
TED DIDN'T HAVE THEM, BUT WILL PICK THEM
UP TONIGHT FOR US TO HAVE IN THE MORNING

1033 1/2 1/2

Dick Almes

Ted Behr

TUESDAY FEB 2, 1971 CLEAR, COLD, CALM
45°

DROVE TO SITE TO PICK UP PAY ESTIMATE
QUANTITY CALC. FOR EXCAVATION

CONTRACTOR FINISHING EQUIPMENT MOVING TO
CUMMINGS

HE HAD RECEIVED THE PIPE TO BE USED
FOR A STAND PIPE AT E4 AND WAS GOING
TO TRY TO INSTALL IT IN THE AFTERNOON.

Dale Rowleson

WEDNESDAY, FEB 5, 1970
NO SITE VISIT - WORK IS STILL ON MOVING TO
COMMINGS SHAFT & STARTING EXCAVATION

DICK ALMES, LOU MELLINGER & I MET WITH TED
BEHR, DON FETTEROLF, MYRON FETTEROLF & DANNY
MILLER (PENNA DRILLING) & DISCUSSED METHODS
OF GROUTING BOREHOLES & SETTING PACKERS. MR. MILLER
CAN FABRICATE A PACKER FOR ABOUT 1/3 THE COST OF
COMMERCIAL PACKERS. ALSO DISCUSSED WAS THE USE
OF A WOODEN PLUG FOR A PACKER, IF THE MINE FLOW
WAS SHUT OFF. ALL OF THESE IDEAS WILL BE CONSIDERED
FOR USE, PARTICULARLY AT E-4.

DRAFT OF PROGRESS REPT #1 DRAFTED.

Dale L. Rowles

THURSDAY FEB 4, 1971

CLOUDY, COLD, RAIN

TEMPERATURE ABOUT 25°

CONTRACTOR IS WORKING AT CUMMINGS SHAFT AREA. USING THE LINK BELT BACKHOE, THE DITCH FROM THE SHAFT TO THE CREEK WAS WIDENED AND DEEPEMED TO DEWATER THE SHAFT. THE WATER LEVEL WAS DOWN ABOUT 24" IN THE SHAFT. FURTHER REDUCTION IN THE WATER LEVEL WILL BE DONE BY THE SAME METHOD UNTIL THE LEVEL IS BELOW THE WORKING LEVEL OF THE BOTTOM OF THE WALL ADDITION. THE CONTRACTOR ESTIMATES THIS SHOULD BE DONE BY NEXT MONDAY.

OTHER WORK IN THE AREA CONSISTED OF CLEANING UP THE AREA AROUND THE SHAFT IN PREPARATION FOR THE EXCAVATION NEXT WEEK.

Dale L. Reichen

FRIDAY, FEB 5, 1971 CLOUDY, COOL
30°

NO SITE VISIT TODAY. THE CONTRACTOR CONTINUED TO DRAW DOWN THE WATER LEVEL IN THE CUMMINS SHAFT AND BEGAN EXCAVATING AROUND THE SHAFT. SNOW FENCE IS BEING PUT UP TO PROTECT THE EXCAVATION FROM UNAUTHORIZED VISITORS.

I RECEIVED A CALL FROM GEO. MANDEL & ALEX MOLINSKI CONCERNING THE ESTIMATE SIGNED WEDNESDAY (CALL REC'D THURS EVE) ~~THE~~ CONCERN WAS FOR LARGE AMOUNT THE CLAIMED YARDAGE WAS OVER THE ESTIMATES FOR BID. I RELAYED THAT THE FIGURES SUBMITTED WERE ESTIMATES, AND WE'D NOT HAD THE OPPORTUNITY TO CHECK FETTEROLFS CALCS. EXACT QUANTITIES WOULD COME WHEN THE CALCS WERE CHECKED & AGREED UPON. BECAUSE THE FULTON SHAFTS WERE COMPLETED ITEMS, THE STATE WANTS THE EXACT QUANTITIES (MR. MOLINSKI'S ~~2~~ interpretation).

THE BULK OF TODAY (5TH) WAS SPENT VERIFYING THE EXCAVATION QUANTITIES. WE RECEIVED FETTEROLFS CALCS AND UPON CHECKING THEM, FOUND THAT THEIR SURVEYOR, "GREM", HAD MEASURED THE WRONG AREA FOR THE CROSS-SECTIONS. OUR REVISED AREAS FOR THE EXCAVATION AT FULTON "A" & "B" GAVE THE QUANTITIES:

FULTON A: 1699 yd³
FULTON B: 2221 yd³

THESE QUANTITIES WERE RELAYED TO THE STATE PEOPLE AND I ARRANGED TO MEET FETTEROLF MONDAY TO FINALIZE THE QUANTITIES.

Dale L Rowleson

MONDAY, FEB 8, 1971 CLOUDY, COOL,
LIGHT SNOW IN AFTER-
NOON 30°

I MET DON FETEROLF, TED BEHR, "GREM", AND
GEORGE MANDEL AT THE TRAILER IN THE FULTON
SHAFT AREA.

I DISCUSSED BRIEFLY THE MISTAKE "GREM" HAD
MADE IN COMPUTING QUANTITIES. IT WAS AGREED
THAT HE HAD MEASURED BELOW THE CUT SURFACE
AND SHOULD HAVE MEASURED ABOVE. UPON
EXAMINATION OF THE CROSS-SECTIONS IT WAS
DECIDED, WITH INFORMATION FROM MR BEHR &
MR MANDEL THAT THE ORIGINAL GROUND SURFACES
I'D ASSUMED WERE LOW. (EG. MAX CUT AT
FULTON A ON THE CROSS SECTIONS WAS 7'
WHILE 9.5' WAS TAKEN OF THE SHAFT, THE
SHAFT TOP BEING AT ORIGINAL GROUND SURFACE)

ACCORDINGLY, MR. MANDEL SUGGESTED WE USE
A PRISM WITH A 17x30' TOP & A CUT OF .15' w/2:1
SIDE SLOPES. HIS FIGURES SHOWED 2100 yd³ AND
HE SAID THAT WOULD SATISFY THE STATE. I
VERIFIED THE CALCULATION BY AVE END AREA

$$\frac{(90 \times 77) + (17 \times 30)}{27} \times 15 = 2067 \text{ yd}^3$$

THE GROUND SURFACE I'D ASSUMED FOR FULTON
B SLOPES THE WRONG WAY (AWAY FROM THE
CREEK INSTEAD OF TOWARD.) THEY HADN'T RUN
CROSS-SECTIONS ALL THE WAY ACROSS, SO THE
PLOTTED CROSS-SECTIONS WERE MIS-LEADING. WE
RAISED THE ASSUMED ORIGINAL GROUND SURFACE
AND CALCULATE A VOLUME FOR FULTON B OF APPROX.
2600 yd³. SEE CALC SHEET IN BACK.


MR FETTEROLF STATED THAT HE WAS LOSING MONEY BECAUSE HE'D EXPECTED 3600 yds AND BID ON THAT BASIS. THE GREAT AMOUNT THE YARDAGE WAS SHORT WOULD CUT DOWN HIS PROFIT. HE ADMITTED MAKING A MISTAKE IN NOT COMPLETING THE ADD/DEDUCT PORTION OF THE BID, WHICH WOULD HAVE COVERED THIS CONTINGENCY. HE ALSO MENTIONED THAT THE BID WAS MADE ASSUMING SUMMER CONSTRUCTION, AND SINCE THE DELAY IN AWARD CAUSED WINTER CONSTRUCTION, HE WAS LOSING MONEY IN THAT TOO. HE ^{FETTEROLF,} SUGGESTED SPLITTING THE DIFFERENCE BETWEEN 2600 & 3600 OR 3200 yds. BECAUSE THE ORIGINAL PROFILE ISNT KNOWN THAT WELL (IE WE DONT REALLY KNOW IF 2600 IS RIGHT) AND MR MANDEL & MR. FETTEROLF AGREED ON THE 3200 yd^s figure. I AGREED ALSO, AS A COMPROMISE, BUT NOT NECESSARILY AS THE YARDAGE MOVED.

MR FETTEROLF ASKED IF HE COULD SUBMIT ADD/DEDUCT PRICES NOW, IN LIGHT OF THIS EXPERIENCE. MR. MANDEL WOULD CHECK ON IT.

THE BACKFILL FOR FULTON B WAS CHANGED TO 100%, BECAUSE THE WORK REMAINING COMES AS BORE HOLE WORK, EXPLORATORY, & PLUGGING.

AT CUMMINS, THE EXCAVATION AROUND THE SHAFT WAS DOWN TO 8' ON BOTH LONG DIRECTIONS. NOTHING EXCAVATED IN THE SHORT DIRECTION. THE WATER LEVEL WAS DOWN 45'. TED BEHR & I DISCUSSED WAYS OF CLOSING THE FRONT WALL. A TEMPORARY PIPE TO PASS THE FLOW WAS SUGGESTED, TO BE GROUTED LATER. I'LL CHECK TO SEE IF THERE'S ANY OBJECTION.

EXCAVATION TO DATE LOOKS LIKE



ALL DISTANCES ARE APPROX "EYEBALL" MEASUREMENTS. WHEN FINISHED EXCAVATING, IT WILL BE CROSS SECTIONED.

TO REMOVE FROST, CONTRACTOR ASKED TO REMOVE FENCE ON TOP. IT WAS AGREED, AS LONG AS SOME PROTECTION WAS MAINTAINED, EITHER A FENCE AROUND THE EXCAVATION AREA, OR THE VERTICAL SHAFT WALLS. THE OUTLET FOR WATER WOULD HAVE A FENCE ACROSS IT.

Dale L Rowles

TUESDAY, FEB 9, 1971

CLEAR, COLD,
MUCH SNOW OVERNIGHT
12°

TED CALLED @ 8:00 am - NO work today because
OF HEAVY SNOW OVERNIGHT ~ 10". ROADS ARE
BAD - NO PLOWING ONLY SALTING.


Dale L. Rowleson

WEDNESDAY, FEB 10, 1971

CLOUDY, COLD
16°

NO SITE VISIT: CONTRACTOR GOT TO SITE IN
AFTERNOON AND WORKED ON GETTING SNOW OUT OF
THE WAY & PREP. WORK ON COMMINGS.

Dale L. Rowleson




Faint, mostly illegible handwritten notes or a list of items, possibly a site log or inventory. The text is too light to transcribe accurately but seems to contain several lines of information.

THURSDAY, FEB 11, 1971 CLOUDY, COOL
30°

AT CUMMINGS, THE CONTRACTOR HAD REMOVED THE PROTECTIVE FENCE FROM THE TOP OF THE SHAFT. EXCAVATION AROUND THE SHAFT IS 7.5' OR MORE, SO FENCE IS NOT REQUIRED. EXCAVATED AREAS ARE PROTECTED W/ SNOW FENCE. THE ENTRANCE TO THE SHAFT, WHERE THE WATER ISSUES, IS ALSO SNOW-FENCED.

THE CONCRETE OF THE SHAFT IS QUITE BADLY CRACKED, BOTH FRONT & SIDE: (PHOTO'S TAKEN)




REMOVING THE FRONT PIECES, AS CALLED FOR, WILL PROBABLY ENDANGER THE SIDEWALL. IT MAY BE NECESSARY TO REMOVE AND REPLACE ALL CONCRETE CRACKED OFF. A ROUGH ESTIMATE IS 3 TO 4 YARDS ABOVE THE BID ESTIMATE.

THE HOLES FOR THE POWER RODS WERE DRILLED TODAY, SOME ON LESS THAN 4' CENTERS, TO AVOID BAD PLACES IN CONCRETE.

THE SOIL AT 9' DEEP ALONG THE SOUTH SIDE OF THE SHAFT IS A SILT WITH ROCK FRAGMENTS. WE WILL DIG A TEST PIT THERE TO SEE IF A MORE SUITABLE MATERIAL IS AVAILABLE NEAR THIS LOCATION.

ANOTHER THOUGHT ON PLACING THE FRONT WALL



- ADVANTAGES:
1. LOWER VALVE PLACEMENT IS EASIER FOR CONSTRUCTION.
 2. PROTECTION FROM FREEZING.
 3. NO HOUSE TO ATTRACT VANDALS, HUNTERS, ETC.
 4. UCP IS ACID RESISTANT & RELATIVELY CHEAP. (ALSO PERMANENT.)
 5. UCP EASILY JOINED & PLACED.

THE WATER WAS PUMPED FROM THE HOLE FOR FULTON B BOREHOLES, TODAY.

Dale L. Pawson